RASTA
Center for Road Technology

BRUHAT BANGALORE MAHANAGARA PALIKE

INSPECTION REPORT

Sl No	Item	Description
1	**Name of Work**	Construction of concrete road and side drains development in Byatarayanapura ST colonyin ward no. 7 Kodigehalli sub-division (Sl. No. 53)
2	**Estimate Cost**	65 Lakhs
3	**Administrative Approval No and Date**	JC/YEL/AA/1153/12-13 dated 18/06/2013
4	**Technical sanction No. and Date**	CE/YEL/TS/138/13-14 dated 5/07/2013
5	**Job Code No. and P Code No.**	007-123-000004 P-1878
6	**Tender Direct Entrested to KRIDL**	Data not available
7	**If Tender, Tender Notification No. Date and Publication in daily news Paper**	EE/BTP/BBMP/E-PMT/05/13-14 dated 11/07/14
8	**Tender Approved Details**	Data Not available
9	**Work Order No and Date**	EE/BTP/BBMP/E-PMT/619/13-14 dated 05/03/14
10	**Stipulation time of Completion**	90 days
11	**Actual Date of Commencement**	5/4/2014
12	**Actual Date of Completion**	May-14
13	**Delay if any**	Data Not available
14	**Reson for Delay**	Data Not available

15	**Payment made till date.**	First and Final
16	**BR NO. and Date**	86 dated 31/5/14
17	**Status of Work**	Completed
18	**Photograph verfied**	Yes
19	**Date of Inspection**	20.08.15
20	**MB No. and Page No.**	1274 Page No-127318
21	**Test Result**	--
22	**Section officer**	Basvaraju
23	**Sub Division Officer**	K P Neelakantaiah
24	**Observation**	
a	**Work Quality**	Satisfactory
b	**Comments**	The ST colony of Byatarayanapura was visited on 20.08.15 for inspection of the work. The following are the observations made for the work of CC road construction and side drains. The CC roads and drains ~~and~~ are constructed as per sanctioned estimate and drawing. The roads and drains are in good condition. The works stands completed as on date and is found satisfactory the Bill may be considered for clearance.

Executive Engineer
Byatarayanapura Division
Yalahanka Zone, B.B.M.P.
Bangalore-560092

Dr. Krishnamurthy
Professor - PG Studies
RASTA -Centre for Road Technology
VOLVO India Pvt. Ltd., Campus
7, 8 & 12, Phase I
Peenya Industrial Area,
BANGALORE - 560 058